BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Improvements to Hebbal and Sahakaranagara Kalyani in Ward No 08 Kodigehalli
2	Amount of Work Portion	21,73,469.50
3	Estimate cost	25.00 Lakhs
4	Name Of Contractor	M/s. K.R.Constructions Prop: C. Mahesh
5	Agreement No.	EE/BTP/BBMP/Ag.No.33/2021-22 , 19-01-2022
6	No. and date Under which the work order has been issued	EE/BTP/BBMP/WO/33/2021-22 , 19-01-2022
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	11.04.2022
9	Date of receipt of application in the sub-division office	11.04.2022
10	Extension granted if any	Nil
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	
12	Work carried out during the first period of extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	75 Days
15	Date of recommending time limit applied for	18.04.2022 to 30.06.2022
16	Wheather the original application of contractor is enclosed	Yes
17	Balance work remaining to be done	
18	Probable time required for completion of remaining work	30.06.2022
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Wheather the notice as per clause has been issued	No
21	Remarks of the AEE and the daily rate of penalty proposed	Works Delayed due to personal problems of contractor. Hence EOT may be Apporved with Nominal Penality.
22	Remarks of the EE with the daily rate of penalty proposed	EoT may be Approved as per AEE Recommendation ~~as per~~ With nominal penality

Junior Engineer
Ward No 08

Asst. Executive Engineer
Kodigehalli Sub- Division,

Executive Engineer
Byatarayanapura Division

Executive Engineer,
(BTP), BBMP.

Chief Engineer
Yelahanka Zone

ರವರಿಗೆ,

ಸಹಾಯಕಕಾರ್ಯಪಾಲಕಅಭಿಯಂತರರು,
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ,
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ,
ಬೆಂಗಳೂರು.

ದಿನಾಂಕ: 11.04.2022

ಇಂದ,
ಮೆ॥ ಕೆ.ಆರ್.ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್,
ಪ್ರೋ.ಸಿ.ಮಹೇಶ್
#286, 7ನೇ 'ಬಿ' ಕ್ರಾಸ್,
ಜಕ್ಕೂರು ಬಡಾವಣೆ,
ಬೆಂಗಳೂರು – 560064

ಮಾನ್ಯರೇ,

ವಿಷಯ: Improvements to Hebbal and Sahakaranagara Kalyani in ward no 08 Kodigehalli ಕಾಮಗಾರಿಯ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ ಕೋರಿ ಮನವಿ.

ಉಲ್ಲೇಖ: ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ: BBMP/EE/BTP/WO/33/2021-22, ದಿನಾಂಕ: 19.01.2022.

*****

ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ, ಉಲ್ಲೇಖ (1) ರಂತೆ ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆಯ ಯಲಹಂಕ ವಲಯದ ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ ವ್ಯಾಪ್ತಿಯ ವಾಡ್ ಸಂಖ್ಯೆ: 08 ರಲ್ಲಿ Improvements to Hebbal and Sahakaranagara Kalyani in ward no 08 Kodigehalli ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಗುತ್ತಿಗೆದಾರರಾದ ನಾನು ಮೆ॥ ಕೆ.ಆರ್.ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್, ಪ್ರೋ.ಸಿ.ಮಹೇಶ್ ಕಾರ್ಯಾದೇಶವನ್ನು ಪಡೆದು ಕಾಮಗಾರಿ ನಿರ್ವಹಿಸಿ ಪೂರ್ಣಗೊಳಿಸಲು ದಿನಾಂಕ:19.01.2022 ರಿಂದ 18.04.2022 ರವರೆಗೆ 90 ದಿನಗಳ ಕಾಲಾವಕಾಶವನ್ನು ನಿಗದಿಪಡಿಸಲಾಗಿರುತ್ತದೆ.

ಆದರೆ, ನನ್ನ ವೈಯಕ್ತಿಕ ಕಾರಣಗಳಿಂದ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ನಿಗದಿಪಡಿಸಿರುವ ಅವಧಿಯನ್ನು (ಸಕಾಲದಲ್ಲಿ) ನಿರ್ವಹಿಸಲು ಸಾಧ್ಯವಿಲ್ಲದ ಕಾರಣ ದಿನಾಂಕ: 18.04.2022 ರಿಂದ 02.07.2022 ರವರೆಗೆ 75 ದಿನಗಳು ವಿಸ್ತರಣೆ ಮಾಡಲು ಈ ಮೂಲಕ ತಮ್ಮಲ್ಲಿ ವಿನಂತಿಸಿಕೊಳ್ಳುತ್ತೇನೆ.

ವಂದನೆಗಳೊಂದಿಗೆ,

ತಮ್ಮ ವಿಶ್ವಾಸಿ,

(ಮೆ॥ ಕೆ.ಆರ್.ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್,
ಪ್ರೋ.ಸಿ.ಮಹೇಶ್ ಎಸ್.)